

Work Progress Report (Progress of work done upto date)

NAD009,010,011

Date : 13-11-2010

Sewerage Collection

Sr. No.	Name of work	Name of Contractor	Date award / Comm date	Award Cost (Rs. In Lakhs)	Total Length (km)	Description	Cumm. Progress upto Last Week (km)	Length completed During this week (km)	Cumm. Progress up-to-date (km)	Balance to be completed . Length (km)	Cumm. Value of work (Rs in Lakhs)	% Physical Progress	% Financial Progress
1	Sewerage North	M/s Indu Project Ltd.	16-Apr-07	7450.25	208.89	Supply	92.456	11.600	104.056	104.834	2600	49.81%	34.90%
						Laying	80.056	3.091	83.147	125.743		39.80%	
2	Sewerage South	M/s Sharda Construction Company Nanded.	26-Apr-07	2611	48.607	Completed as per DPR					2138	100.00%	81.88%