

Work Progress Report (Progress of work done upto date)
construction of ESRs (Under JNNURM Project) Nanded.

Sr.No.	Location	Capacity (ML)	Staging Height (m)	Work done upto last week	Award Cost (Rs. In Laksh)	Expenditure (Rs. In Laksh)	Physical Progress %	Financial Progress. %
M/s. Rudrani Construcion Co. Ltd. Aurangabad		North-West Nanded						
1	Stadium	2.5	20	Completed except misc & allied works	537	479.79	Completed	89%
2	Workshop	1.9	19	Completed except misc & allied works				
3	Sunder Nagar	2	6	Completed except misc & allied works				
4	Nana Nani park	1	19	Completed except misc & allied works				
5	Sneh Nagar (Library)	1.65	18	Completed except misc & allied works				
6	Sneh Nagar (Yashwant Nagar)	2	17	Completed except misc / allied works and hydrulic testing				
M/s. Gleg Engineers Pvt. Ltd. Mumbai		North-East Nanded						
7	Shakti Nagar	2.5	20	RCC work completed upto 3rd stage Starter of 8 columns filling RCC is in progress (10 nos.)	505	158.31	51.35%	31%
8	CRC Bondar	2.25	17.5	Structurally completed				
9	Trenching ground	1.25	20	Excavtion partly done. No further work				
10	Nandigram Society	2.5	20	Upto staging completed and reinforcement of base slab place				
11	Darwesh Nagar	1.25	20	Location site to be handed over by corporation				
M/s. Gleg Engineers Pvt. Ltd. Mumbai		South Nanded						
12	Kavtha	2.5	20	Structurally completed, allied work balance	750	314.07	51.55%	42%
13	Asarjan	2	20	Bed PCC placed. No further work				
14	Vasarni	2	15	Bed PCC placed. No further work				
15	Asadwan MBR	2.5	19.4	Structurally completed, allied work balance				
16	Asadwan 2.0ML (S4)	2	20	Upto2nd stage completed				
17	Asadwan 2.5 ML (S6) (Near Latur Road)	2.5	15	Upto base slab completed				
18	Asadwan (S7)	1.5	10	Excavation partly done, no further work				