

**Weekly Progress Report for Road Works
(For the week ending on 18 th Dec 2010)**

Sr. No.	Road No. / Length (mtr)	Name of Road	Name of Contractor	Date of Award	% Cummulative progress	Scheduled / Expected Completion
1	2	3	4	5	6	7
NAD-006						
Package-III A						
1	1/675	Railway station to Gurudwara gate no 1	R.K. Madhani & Co.	July - 07	50.75	July-08 ----- Dec-10
2	2/540	Vazirabad Police station to Gurudwara Gate no. 1	R.K. Madhani & Co.	Jul-07	100.00	Completed
3	3/760	3A Gurudwara Gate No. 1 Bhagat Singh Road	R.K. Madhani & Co.	Jul-07	100.00	Completed
		3B Bhagat Singh Road to Keli Market	R.K. Madhani & Co.	Jul-07	100.00	Completed
Package-IV B						
4	7/2990	Regional Workshop to PanchSheel Dresses to ITI	M/s B.C.Biyani	Jun-08	100.00	Completed
		1).ITI to Shivaji Nagar ROB to Muth Chowk	M/s K.T.Construction	Feb-09	100.00	Completed
5	8 / 3050	Mutha Chowk to Mahaveer Chowk	M/s K.T.Construction	Jul-07	100.00	Completed
		Mahaveer Chowk to Tower	M/s Rajdeep Buildcon	Jul-07	47.00	July-08 ----- After Completion of Sewerage Work
		Tower to Barki Chowk	M/s S.Kumar Construction	Aug-09	89.00	Feb-10 ----- Nov 10
		Barki Chowk to Degloor Naka	M/s R.M.Hendre	Oct-08	Substantially Completed	

Weekly Progress Report for Road Works (For the week ending on 18 th Dec 2010)						
Sr. No.	Road No. / Length (mtr)	Name of Road	Name of Contractor	Date of Award	% Cummulative progress	Scheduled / Expected Completion
NAD-014						
<i>Package-IA</i>						
1	30 / 1538	Latur Road to Milk Dairy	Rajdeep Buildcon Pvt. Ltd.	May - 07	100.00	Completed
2	31 / 944	Navghat bridge to Milk diary	Rajdeep Buildcon Pvt. Ltd.	May - 07	100.00	Completed
3	34/2052	Rest House to Pawdewadi Naka	Rajdeep Buildcon Pvt. Ltd.	May - 07	100.00	Completed
4	38-A/3154	Part of Western by pass (Southern part including Bridge)	Rajdeep Buildcon Pvt. Ltd.	May - 07	100.00	Completed
<i>Package-IB</i>						
5	35/2569	Shivaji Nagar ROB to Nasratpur	M/s Sharda Construction	Aug-09	71.80	Feb-10 ----- Dec-10
<i>Package-II</i>						
6	10 / 3246	Mutha Chowk to Govardhan Ghat (With Bridge on Godavari) to Latur Road	RKEC Projects Pvt. Ltd.	May - 07	87.00	May-08 ----- Dec-10
<i>Package-IIIA</i>						
10	11/278	Gurudwara Parikrama II	R.K. Madhani & Co.	Jul-07	100.00	Completed
11	12/417	Baryamsingh Wine shop to Gurudwara Gate no. 2 to Yatri Niwas	R.K. Madhani & Co.	Jul-07	100.00	Completed

Weekly Progress Report for Road Works (For the week ending on 18 th Dec 2010)						
Sr. No.	Road No. / Length (mtr)	Name of Road	Name of Contractor	Date of Award	% Cummulative progress	Scheduled / Expected Completion
12	13/667	Chikalwadi road to Bhgatsingh Road	R.K. Madhani & Co.	July – 07	100.00	Completed in available land
13	14/600	Chikhalwadi road to bhagat singh road to crusher road.	R.K. Madhani & Co. (Package-IIIA)	Jul-07	100.00	Completed
14	15/156	Gurudwara Gate no 5 to bhagatsingh Road	R.K. Madhani & Co. (Package-IIIA)	July – 07	100.00	Completed
15	16/420	Gurudwara Gate No.4 to Gurudwara Road	R.K. Madhani & Co.	Jul-07	100.00	Completed
16	17/719	Gurudwra Gate no 1 to Nagina Ghat	R.K. Madhani & Co.	July – 07	86.00	Substantially Completed
17	18/238	Gandhi Statue to Mahaveer Chowk	R.K. Madhani & Co.	July – 07	0.50	Road work not started because of noncompletion of sewer line
18	28A/663	Khalsa RUB Approaches	R.K. Madhani & Co.	July – 07	100.00	Completed
Package-IVA						
19	4/307	Keli Market to Barki Chowk	M/s A.S.Construction	Aug-09	75	April-10 ----- Dec-10
20	5/769	Barki Chowk to Darbar Masjid Chowk to Nav Ghat			3.74	April-10 ----- Dec-10
21	27/797	Dr Savarikar Building to Navaghat			10	April-10 ----- Dec-10
22	6/265	Darbar Masjid Chowk to Fort	Yet to be Awarded			

Weekly Progress Report for Road Works (For the week ending on 18 th Dec 2010)							
Sr. No.	Road No. / Length (mtr)	Name of Road	Name of Contractor	Date of Award	% Cummulative progress	Scheduled / Expected Completion	
23	22/380	Banda Ghat to Nagina Ghat	INDU Projects Ltd	Jul-07	100.00	Completed	
24	23/342	Vazirabad Road to Banda Ghat	INDU Projects Ltd	Jul-07	100.00	Substantially Completed	
25	26/342	Mahadev Dalmill to Gorakshan	M/s Pooja Construction	Jul-09	37.00	Jan-10 ----- Dec-10	
27	28/1399	Bafna Petrol Pump to Old Mondha to New Bridge on Godavari	INDU Projects Ltd	Jul-07	100.00	Completed in available land	
28	29/798	Crusher Road to Keli Market	INDU Projects Ltd	July – 07	100.00	Completed	
29	37/870	Shivaji Statue to Degloor Road	INDU Projects Ltd	Jul-07	100.00	Completed	
Package-V							
32	24/2413	Degloor Road through CRC to Gyanmata School	KETI Construction	May-07	100.00	Completed	
33	32/3954	Airport (Forest Naka) to Chhatrapati Nagar	KETI Construction	May – 07	100.00	Completed	
34	39/2177	Anand Nagar Road to Naik College	KETI Construction	May – 07	39.50	Work held up due to non completion of sewer Line	
35	40A	Railway Station to Yashwant college	KETI Construction	May – 07	100.00	Completed	
	40/2	40			Yashwant College to Baba Nagar	100.00	Completed
	40	Baba Nagar to Bhagya Nagar			25.00	May-08 ----- Dec-10	
Package-VII A							
36	19/375	Mahaveer Chowk to Banda Ghat	M/s Sanman Construction	Nov-09	100.00	Completed in Available Land	
37	Tower/295	Beautification of Old Mondha	M/s Ascent Construction	Aug-08	100.00	Completed	