

**Work Progress Report (Progress of work done upto date)
construction of ESRs (Under JNNURM Project) Nanded.**

Sr.No.	Location	Capacity (ML)	Staging Height (m)	Work done upto last week	Award Cost (Rs. In Laksh)	Expenditure (Rs. In Laksh)	Physical Progress %	Financial Progress. %
M/s. Rudrani Construcion Co. Ltd. Aurangabad		North-West Nanded						
1	Stadium	2.5	20	Completed except misc & allied works	537	479.79	Completed	89%
2	Workshop	1.9	19	Completed except misc & allied works				
3	Sunder Nagar	2	6	Completed except misc & allied works				
4	Nana Nani park	1	19	Completed except misc & allied works				
5	Sneh Nagar (Library)	1.65	18	Completed except misc & allied works				
6	Sneh Nagar (Yashwant Nagar)	2	17	Completed except misc / allied works and hydrulic testing				
M/s. Gleg Engineers Pvt. Ltd. Mumbai		North-East Nanded						
7	Shakti Nagar	2.5	20	Completed upto bottom of 3rd brace.	505	158.31	51.35%	31%
8	CRC Bondar	2.25	17.5	Completed upto bottom of roof slab.				
9	Trenching ground	1.25	20	Excavtion partly done.				
10	Nandigram Society	2.5	20	Staging completed.				
11	Darwesh Nagar	1.25	20	Not started yet				
M/s. Gleg Engineers Pvt. Ltd. Mumbai		South Nanded						
12	Kavtha	2.5	20	Completed except allied & misc. works.	750	300.36	51.55%	40%
13	Asarjan	2	20	PCC casted				
14	Vasarni	2	15	PCC placed.				
15	Asadwan MBR	2.5	19.4	Structully Completed. Hydrulic testing and allied work balance				
16	Asadwan 2.0ML (S4)	2	20	Completed upto 2nd stage, further work stand still				
17	Asadwan 2.5 ML (S6) (Near Latur Road)	2.5	15	Base slab casting completed.				
18	Asadwan (S7)	1.5	10	Excavation partly done, no further work				