

Weekly progress Report

26-12-2009

Roads & Bridges

Weekly Progress Report for Road Works (For the week ending on 26 th December 09)						
Sr. No.	Road No. / Length (mtr)	Name of Road	Name of Contractor	Date of Award	% Cummulative progress	Scheduled / Expected Completion
1	2	3	4	5	6	7
Package-IA						
1	30 / 1538	Latur Road to Milk Diary	Rajdeep Buildcon Pvt. Ltd.	May – 07	100.00	Completed
2	31 / 944	Navghat bridge to Milk diary	Rajdeep Buildcon Pvt. Ltd.	May – 07	100.00	Completed
3	34/2052	Rest House to Pawdewadi Naka	Rajdeep Buildcon Pvt. Ltd.	May – 07	100.00	Completed
4	38-A/3154	Part of Western by pass (Southern part including Bridge)	Rajdeep Buildcon Pvt. Ltd.	May – 07	100.00	Completed
Package-IB						
5	35/2569	Shivaji Nagar ROB to Nasratpur	M/s Sharda Construction	Aug-09	13.18	Feb-10 ----- Feb-10
Package-II						
6	10 / 3246	Mutha Chowk to Govardhan Ghat (With Bridge on Godavari) to Latur Road	RKEC Projects Pvt. Ltd.	May – 07	48.00	May-08 ----- Feb-10
Package-III A						
7	1/675	Vazirabad police station to Gurudwara gate no 1	R.K. Madhani & Co.	July – 07	50.49	July-08 ----- May-10
8	2/540	Wazirabad Police station to Gurudwara Gate no. 1	R.K. Madhani & Co.	Jul-07	100.00	Completed
9	3/760	Gurudwara Gate No. 1 o Keli Market	R.K. Madhani & Co.	Jul-07	58.00	July-08 ----- May-10

Weekly Progress Report for Road Works (For the week ending on 26 th December 09)						
Sr. No.	Road No. / Length (mtr)	Name of Road	Name of Contractor	Date of Award	% Cummulative progress	Scheduled / Expected Completion
10	11/278	Gurudwara Parikrama II	R.K. Madhani & Co.	Jul-07	100.00	Completed
11	12/417	Baryamsingh Wine shop to Gurudwara Gate no. 2 to Yatri Niwas	R.K. Madhani & Co.	Jul-07	100.00	Completed
12	13/667	Chikalwadi road to Bhgatsingh Road	R.K. Madhani & Co.	July – 07	72.00	Completed in available land
13	14/600	Chikhalwadi road to bhagat singh road to crusher road.	R.K. Madhani & Co. (Package-III A)	Jul-07	100.00	Substantially Completed
14	15/156	Gurudwara Gate no 5 to bhagatsingh Road	R.K. Madhani & Co. (Package-III A)	July – 07	100.00	Completed
15	16/420	Gurudwara Gate No.4 to Gurudwara Road	R.K. Madhani & Co.	Jul-07	100.00	Completed
16	17/719	Gurudwra Gate no 1 to Nagina Ghat	R.K. Madhani & Co.	July – 07	86.00	Substantially Completed
17	18/238	Gandhi Statue to Mahaveer Chowk	R.K. Madhani & Co.	July – 07	0.00	Road work not started because of noncompletion of sewer line

Weekly Progress Report for Road Works (For the week ending on 26 th December 09)						
Sr. No.	Road No. / Length (mtr)	Name of Road	Name of Contractor	Date of Award	% Cummulative progress	Scheduled / Expected Completion
18	28A/663	Khalsa RUB Approaches	R.K. Madhani & Co.	July – 07	95.00	Substantially Completed
Package-IVA						
19	4/307	Keli Market to Barki Chowk	M/s A.S.Construction	Aug-09	Recently Started	April-10 ----- April-10
20	5/769	Barki Chowk to Darbar Masjid Chowk to Nav Ghat			Recently Started	April-10 ----- April-10
21	27/797	Dr Savarikar Building to Navaghat			Recently Started	April-10 ----- April-10
22	6/265	Darbar Masjid Chowk to Fort	Yet to be Awarded			
23	22/380	Banda Ghat to Nagina Ghat	INDU Projects Ltd	Jul-07	100.00	Completed
24	23/342	Vazirabad Road to Banda Ghat	INDU Projects Ltd	Jul-07	100.00	Substantially Completed
25	26/342	Mahadev Dalmill to Gorakshan	M/s Pooja Construction	Jul-09	Recently Started	Jan-10 ----- May-10
27	28/1399	Bafna Petrol Pump to Old Mondha to New Bridge on Godavari	INDU Projects Ltd	Jul-07	80.00	Completed in available land
28	29/798	Crusher Road to Keli Market	INDU Projects Ltd	July – 07	100.00	Substantially Completed
29	37/870	Shivaji Statue to Degloor Road	INDU Projects Ltd	Jul-07	100.00	Completed

Weekly Progress Report for Road Works (For the week ending on 26 th December 09)						
Sr. No.	Road No. / Length (mtr)	Name of Road	Name of Contractor	Date of Award	% Cummulative progress	Scheduled / Expected Completion
Package-IVB						
30	7/2990	7A Regional Workshop to PanchSheel Dresses	M/s B.C.Biyani	Jun-08	Substantially Completed	Sept -08 ----- Jan -10
		7B Panchsheel Dresses to ITI	M/s B.C.Biyani	Jun-08	Substantially Completed	Sept -08 ----- Jan-10
		1).ITI to Shivaji Nagar ROB	M/s K.T.Construction	Feb-09	100.00	Completed
		7C 2).Kalamandir to Muth Chowk			50.00	May-08 ----- Jan-10
31	8 / 3050	Mutha Chowk to Mahaveer Chowk	M/s K.T.Construction	Jul-07	81.81	July-08 ----- Mar -10
		Mahaveer Chowk to Tower	M/s Rajdeep Buildcon	Jul-07	46.12	July-08 ----- After Completion of Sewerage Work
		Tower to Barki Chowk	M/s S.Kumar Construction	Aug-09	8.03	Feb-10 ----- Feb-10
		Barki Chowk to Degloor Naka	M/s R.M.Hendre	Oct-08	Substantially Completed	April-09 ----- Feb-10

Weekly Progress Report for Road Works (For the week ending on 26th December 09)						
Sr. No.	Road No. / Length (mtr)	Name of Road	Name of Contractor	Date of Award	% Cummulative progress	Scheduled / Expected Completion
Package-V						
32	24/2413	Degloor Road through CRC to Gyanmata School	KETI Construction	May-07	100.00	Completed
33	32/3954	Airport (Forest Naka) to Chhatrapati Nagar	KETI Construction	May – 07	100.00	Completed
34	39/2177	Anand Nagar Road to Naik College	KETI Construction	May – 07	0.00	Work held up due to non completion of sewer Line

Weekly Progress Report for Road Works (For the week ending on 26 th December 09)						
Sr. No.	Road No. / Length (mtr)	Name of Road	Name of Contractor	Date of Award	% Cummulative progress	Scheduled / Expected Completion
35	40A 40/2052	Yashwant college to Railway Station	KETI Construction	May – 07	100.00	Completed
	40 B	Bhagya Nagar to Yashwant College			40.00	May-08 ----- Mar-10
Package-VII A						
36	19/375	Mahaveer Chowk to Banda Ghat	M/s Sanman Construction	Nov-09	Completed in Available Land	Dec-09
37	Tower/295	Beautification of Old Mondha	M/s Ascent Construction	Aug-08	68.00	Feb-09 ----- Jan-10

Weekly Progress Report for Bridge Works (For the week ending on 26 th Dec'09)							
Sr. No.	Name of the work	Name of Contractor	Date of Award	Package Award Cost (Rs in Lakhs)	Cummulative Progress	% Cummulative progress	Scheduled / Expected Completion
1	2	3	4	5	6	7	8
1	Godavari River Bridge	RKEC Projects Pvt. Ltd.	May – 07	4226	<input type="checkbox"/> 144 Nos. Piles completed out of total 144 Nos. <input type="checkbox"/> Pile Cap – 18 Nos. completed out of total 18 Nos. <input type="checkbox"/> 20 Nos. open foundations completed out of total 20 Nos. <input type="checkbox"/> 34 Nos. of Piers completed out of total 34 Nos. <input type="checkbox"/> 4 Nos. Abutment completed out of Total 4 Nos. <input type="checkbox"/> 34 Nos. (RHS) pier caps completed out of total 34 Nos. <input type="checkbox"/> 143 Nos. Girders casted out of total 144 Nos. <input type="checkbox"/> 35 Nos of Deck Slab completed out of 38 Nos <input type="checkbox"/> Misc. Works – Girder reinforcement binding, casting and Gabion Wall Work is in progress.	89.00%	August-08 ----- Jan-10
2	Railway Over Bridge	RSVCPL & PV Rao (JV)	Jul-07	2203	Completed & Opened for Traffic	100.00%	July-08 ----- Completed & Opened for Traffic

Weekly progress Report

26-12-2009

Water Supply & Sewerage

Work Progress Report (Progress of work done upto date)

Date : 26-12-2009

Work Progress Report														
A	NAD-08-12		In Water Supply Nanded											
Sr. No.	Name of work/ Package No.	Name of Contractor	Date award / Comm date	Award Cost (Rs. In Lakhs)	Total Length (km)	Description	Cumm. Progress upto Last Week (km)	Target for this Week (km)	Length completed During this week (km)	Cumm. Progress up- to-date (km)	Balance to be completed (km)	Cumm. Value of work (Rs in Lakhs)	% Physical achievemen t	Financial % w.r.t. awarded tender cost
				(A)	(B)					(C)		(D)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Package I	M/s. M.T. Phad	22-Dec-06	3517	222	Supply	223.498	0.000	0.000	223.498	0.000	3500	100.67	99.53
	Transmission and Distribution system North		6-Jan-07			Laying	219.335	0.000	0.104	219.439	2.561		98.85	
2	Package II	M/s. NCC Ltd.	22-Dec-06	2492	103	Supply	104.963	0.000	0.000	104.963	0.000	2131	101.93	85.51
	Transmission and Distribution system South		5-Feb-07			Laying	90.160	13.218	0.000	90.160	12.814*		87.56	

* Proposed for New Tender of Laying

Work Progress Report (Progress of work done upto date)

Date : 26-12-2009

Doc.No.	NIDP/CPMU/MIS/WKLY/002-II	Work Progress Report												
A	NAD-08-12	in Sewerage Collection Nanded												
Sr. No.	Name of work	Name of Contractor	Date award / Comm date	Award Cost (Rs. In Lakhs)	Total Length (km)	Description	Cumm. Progress upto Last Week (km)	Length completed During this week (km)	Cumm. Progress up-to-date (km)	Balance to be completed . Length (km)	Cumm. Value of work (Rs in Lakhs)	% Physical achievement	%Financial achivement	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
1	Sewerage North	M/s Indu Project Ltd.	16-Apr-07	7450.25	208.89	Supply	71.566	14.890	86.456	122.434	1721	52.40	23.10	
						Laying	58.423	1.819	60.242	148.648		41.40		
2	Sewerage South	M/s Sharda Construction Company Nanded.	26-Apr-07	2611	48.607	Supply	40.298	0.000	40.298	8.309	2138	95.95	81.88	
					Revised	Laying	38.519	0.000	38.519	10.088		91.71		

**Work Progress Report (Progress of work done upto date)
construction of ESRs (Under JNNURM Project) Nanded.**

Sr.No.	Location	Capacity (ML)	Staging Height (m)	Work done upto last week	Award Cost (Rs. In Laksh)	Expenditure (Rs. In Laksh)	Physical Achivement %
M/s. Rudrani Construcion Co. Ltd. Aurangabad		North-West Nanded					
1	Stadium	2.5	20	Completed except misc & aliied works	537	479.79	Substantially Completed
2	Workshop	1.9	19	Completed except misc & aliied works			
3	Sunder Nagar	2	6	Completed except misc & aliied works			
4	Nana Nani park	1	19	Completed except misc & aliied works			
5	Sneh Nagar (Library)	1.65	18	Completed except misc & aliied works			
6	Sneh Nagar (Yashwant Nagar)	2	17	Completed except misc / aliied works and hydraulic testing			
M/s. Gleg Engineers Pvt. Ltd. Mumbai		North-East Nanded					
7	Shakti Nagar	2.5	20	Columns up to 1st stage completed.	505	120.62	49%
8	CRC Bondar	2.25	17.5	Staging completed further is in progress.			
9	Trenching ground	1.25	20	Excavtion partly done in last year no further work			
10	Nandigram Society	2.5	20	Staging completed further work stand still			
11	Darwesh Nagar	1.25	20	Location site to be handed over by corporation, No Work			
M/s. Gleg Engineers Pvt. Ltd. Mumbai		South Nanded					
12	Kavtha	2.5	20	Completed except misc / aliied works and hydraulic testing	750	271.59	49%
13	Asarjan	2	20	PCC partly casted, no further work			
14	Vasarni	2	15	Excavation partly done, no further work			
15	Asadwan MBR	2.5	19.4	Completed except misc / aliied works and hydraulic testing			
16	Asadwan 2.0ML (S4)	2	20	Completed upto 4th stage, furterh work stand still			
17	Asadwan 2.5 ML (S6) (Near Latur Road)	2.5	15	Staging completed, base slab ready for casting, Work is in progress			
18	Asadwan (S7)	1.5	10	Excavation partly done, no further work			

Weekly Work Progress Report

construction of WTP (Under JNNURM Project) Nanded.						Date : 26-12-2009	
Sr. No.	Location	Capacity (ML)	State of Design Approval		Last week progress	Present progress of Execution	Physical Achivement %
M/s. Pragati Construcion Co. Ltd. Chakur. Dist. Latur North and South							
1	KabrabNagar (North Nanded)	35 MLD	Hydraulic and Process design, General Lay out, General arrangments inlet, clf, wash water recirculation sump and P.H. are approved by the Executive Engineer.		Aeration fountain : Connecting channel external plaster is in progress Filter House - Plastering for wall, fixing air blow pipes, Finishing work is in progress, laying of lateral pipes is in progress. Railing above walkway and operating platform., fixing of filter inlet valves is in progress Chemical House : Concreting for WWT roof slab, railing , Construction of porch, Internal & External plaster, Fixing of air blower, backwash pump erection, Fixing of panel and laying of electrical cables Chlorination room Internal and external plaster completed, fixing of Clorinators completed CLF 1- Civil work completed, erection of bridge & Railing completed. CLF 2 - Flash mixer : - All Civil work completed. Pure water Sump : Colouring is in progress. Finishing work in progress. Recycling : Brick work is in progress. Staff Quarter : Operator Quarter - External plaster & brick work is in progrss. JE Quarter - External plaster & brick work is in progrss. SE Quarter - External plaster & brick work is in progrss.	Tiles fixing for RAW water channel is in progress. Finishing and tiles fixing is in progress. Plastering for wall completed, Finishing is in progress & Lighting work is in progress. Finishing is in progress & Lighting work is in progress. Civil work completed, Finishing work is in progress. Finishing is in progress. Finishing work in progress, No Work Brick work of pump completed, Plaster completed Operator Quarter - 2nd Floor Internal and External plaster is in progress. JE Quarter - 2nd Floor Internal and External plaster is in progress. SE Quarter - 2nd Floor Internal and External plaster is in progress.	95%
2	Asadwan (South Nanded)	35 MLD	Hydraulic and Process design, General Lay out approved.		Completed & Commissioned		100%

Weekly Work Progress Report (Progress of work done upto date)

Rehabilitation Work (Under JNNURM Project) Nanded.

Date : 26-12-2009

Sr. No.	Location	Agency Name	Detials	Last week progress	Present progress of Execution	Physical Achivement %	Remark
1	North Nanded	M/s. Pragati Construction Co. Chakur.	Civil work	Kabranagar - CLF No. 2 repairing is in progress	Kabranagar - CLF No. 2 repairing is in progress	98%	
			Mechanical	Kabranagar - Chlorination installation	Work is in progress		
2	South Nanded	M/s. Allied Electro Pvt. Ltd. Mumbai	Civil work	Completed & Commissioned		100%	
			Mechanical				

Weekly Work Progress Report

Construction of STP (Under JNNURM Project) Nanded.

Date : 26-12-2009

Sr. No.	Location	Capacity (ML)	State of Design Approval	Present progress of Execution		Physical Achivement %	
M/s. Sharda Construction Nanded.							
1	SPS N1	87 MLD	All pipes for Rising main from SPS N2 to STP received.		Rising Main 600 mm DIK9= 1376 mtr received		10%
2	SPS N2		All pipes for Rising main in SPS N1 & N3 received.	Excavation completed @ 10 mtr depth STP work in progress	Rising Main 1000 mm DIK9= 3200 mtr received	Laid length 1400 mm DIK9	
3	SPS N3		Rising main from SPS2 to STP laying completed for 240 m & Rising main from SPS 3 to zone no. 2 chamber completed for the length of 400 m	Excavation completed @ 13.50 mtr depth	Rising Main 600 mm DIK9= 1350 mtr received	Laid length 1100 mtr DIK9	
4	STP at North Nanded		Design under Scrutiny	Dismantalling of brick work of existing tank improper portion in progress. And excavation of pond is in progress.			
M/s. Hydroair Techtonic (PCD) Ltd. Mumbai for South							
2	SPS @ Vasarni South Nanded	30 MLD	G.A.of SPS Drawing submitted	Work is in Progress		76%	