

Work Progress Report (Progress of work done upto date)

NAD-008 & 012

Date : 13-11-2010

Work Progress Report

Sr. No.	Name of work/ Package No.	Name of Contractor	Date award / Comm date	Award Cost (Rs. In Lakhs)	Total Length (km)	Description	Cumm. Progress upto Last Week (km)	Length completed During this week (km)	Cumm. Progress up- to-date (km)	Balance to be completed (km)	Cumm. Value of work (Rs in Lakhs)	% Physical progress	% Financial Progress
1	Package I	M/s. M.T. Phad	22-Dec-06	3517	222						3500	100.00%	99.53%
	Transmission and Distribution system North												
2	Package II	M/s. NCC Ltd.	22-Dec-06	2492	103						2474	100.00%	99.26%
	Transmission and Distribution system South												