

**Weekly Progress Report for Road Works
(For the week ending on 18th Dec 2010)**

Sr. No.	Name of the work	Name of Contractor	Date of Award	Package Award Cost (Rs in Lakhs)	Cummulative Progress	% Cummulative progress	Scheduled / Expected Completion
1	2	3	4	5	6	7	8
NAD-015							
1	Godavari River Bridge	RKEC Projects Pvt. Ltd.	May - 07	4226	Work Completed	100.00%	August-08 ----- July-10
2	Railway Over Bridge	RSVCPL & PV Rao (JV)	Jul-07	2203	Completed & Opened for Traffic	100.00%	July-08 ----- Completed & Opened for Traffic