

Work Progress Report (Progress of work done upto date)

NAD-008 & 012

Date : 23-10-2010

Work Progress Report

| Sr. No. | Name of work/ Package No. | Name of Contractor | Date award / Comm date | Award Cost (Rs. In Lakhs) | Total Length (km) | Description | Cumm. Progress upto Last Week (km) | Length completed During this week (km) | Cumm. Progress up- to-date (km) | Balance to be completed (km) | Cumm. Value of work (Rs in Lakhs) | % Physical progress | % Financial Progress |
|---------|--|---------------------------|---------------------------|---------------------------------|-------------------------|-------------|---|---|---------------------------------------|---------------------------------------|---|------------------------|-------------------------|
| 1 | Package I | M/s. M.T. Phad | 22-Dec-06 | 3517 | 222 | | | | | | 3500 | 100.00% | 99.53% |
| | Transmission and Distribution system North | | | | | | | | | | | | |
| 2 | Package II | M/s. NCC Ltd. | 22-Dec-06 | 2492 | 103 | | | | | | 2474 | 100.00% | 99.26% |
| | Transmission and Distribution system South | | | | | | | | | | | | |